

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Gantt Chart (May 31, '20 to Jul 5, '20)																											
1		Pool Opening 7/6	28 days	Thu 5/28/20	Mon 7/6/20																													
2		Fill / Filter and balance water	15 days	Tue 6/2/20	Mon 6/22/20																													
3		Staff Training Covid 19	5 days	Fri 6/19/20	Thu 6/25/20	2FS-2 days																												
4		Staff Conditioning	9 days	Tue 6/23/20	Fri 7/3/20	2																												
5		Pool Staff Mask Arrival	0 days	Thu 6/4/20	Thu 6/4/20	4SS-13 days																												
6		Install COVID safety Measures	0 days	Fri 6/19/20	Fri 6/19/20	4SS-2 days																												
7		Individual Life Guard tube arrival	0 days	Mon 6/8/20	Mon 6/8/20	3SF-9 days																												
8		Thermometer Arrival	0 days	Thu 5/28/20	Thu 5/28/20																													
9		Mitigation Plan Update	10 days	Tue 6/16/20	Mon 6/29/20	2SS+10 days																												
10		Mitigation Plan implementation	0 days	Mon 6/29/20	Mon 6/29/20	9																												
11		Pool opening 7/6	0 days	Mon 7/6/20	Mon 7/6/20	4FS+1 day																												

Project: Pool Opening July 6, 20 Date: Mon 6/1/20	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			